

Proposed Schedule – Lower Bay Road Reconstruction Sanbornton, NH

Rev. April 11, 2018

Qualifications Submitted	Completed
Interviews with Selected Firms	Completed
Consultant Selection	Completed
Contract and Notice to Proceed	Completed
Project Kickoff Meeting / Start Research	Completed
Start Topographic Survey, Wetlands Delineation.....	Completed
Historical and Archaeological Surveys	Completed
Survey and Base Plan Complete	Completed
Initiate Communication with Abutters.....	Completed
Research Transportation & Utility Features	Completed
Research Environmental Resource Features.....	Completed
Road Design Alternatives, Drainage Evaluation	Completed
Vetting Alternatives with Resource Agencies.....	Completed
Selection of Preferred Alternative.....	Completed
Meetings with Selectmen and Abutters	In Progress
Study Report Preparation and Cost Estimates.....	Completed
Completion of Engineering Study	Completed
Submission of Engineering Study to Town and NH DOT	Completed
Preliminary Plans Notice to Proceed Issued by NHDOT.....	Approved
Engineering Contract Amendment – Scope and Fees, Negotiations	Approved
Preliminary Plans Submitted to Town and NHDOT for Review	Completed
Final Design Notice to Proceed Issued by NHDOT.....	Completed
Final Design Plans and Documents Submitted to Town and NHDOT for Review.....	Completed
Final Plans Comments Received from Town and NHDOT	Completed
Final Plans & Bid Documents Package Complete	Completed
Advertisement for Construction Issued (Invitation to Bid)	Completed
Mandatory Pre-bid Meeting 10am.....	Completed
Open Bids	Completed
Recommendation for Award.....	Completed
Warrant Article Deadline	Completed
Contract Award Notice to Proceed Issued by NHDOT (Pending Raising Matching Funds).....	May 15
Town Meeting – Warrant Article Vote	Approved
Town raises funds for the Town’s portion of construction	In Progress
Town Issues Notice of Award for Construction.....	May 18, 2018
Contract Signing at Select Board Meeting.....	May 23, 2018
Pre-construction Meeting	May 28, 2018
Construction Window	May – September, 2018